Name of the work : Improvements to roads Drains anf other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05

Contractor/Agency : M/S Benaka Developers and Projects Pvt Ltd

Name of the Client : Executive Engineer,
Yelahanka Division
BBMP, Bangalore-92

Estimated Cost : Rs 1000.00 Lakhs

Status of Bill : 1st and Part bill

In the Presence of : (a) Mr. Mallinath
Assistant Engineer, BBMP, Bangalore.
: (b) Mr. Rajanikanthmalli
Assistant Executive Engineer, BBMP, Bangalore
: (c) Mr.Harish R K, Site Engineer
M/s Tejus Consultants

SL NO	Description of Item	Comments/observation
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301 (I No-19.14,P No-143)	Work done up to the billed quantity and quality is satisfactory
2	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 Page No.3.6	Work done up to the billed quantity and quality is satisfactory
3	KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete as per specifications. MORTH Specification No. 301 KBS Page No.144 It No.19.2	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS